

# Wishard Replacement Hospital Design and Procurement Schedule

THE NEW  
WISHARD

<b>Upcoming Packages</b>				
<b>Bid Package Description / Scope</b>	<b>Advertise</b>	<b>Pre-Bid / Pre-Proposal</b>	<b>Bid Opening</b>	
<b>BP #5 Hospital/ACB Fit-out (Misc.)</b> <i>(Include Hospital, &amp; ACB unless otherwise stated)</i>	Misc. BP #5 Releases See Below			
BP #5-32 Finish Carpentry (Entire ACB & Hospital) BP #5-38 RF Shielding	Bid Received on January 12 <sup>th</sup> . Bids are currently in Review.			
<b>BP #8 Site Work &amp; Landscaping</b>	See Below			
BP #8-02 Interior Roads & Parking Areas BP #8-03 Hardscape & Landscaping BP #8-04 Site Electrical	01/05/2012	01/12/2012	<b><u>02/14/2012</u></b> <i>Add #5</i>	
<b>BP #5 Hospital/ACB Fit-out (Misc.)</b> <i>(Include Hospital, &amp; ACB unless otherwise stated)</i>	Misc. BP #5 Releases See Below			
BP #5-16 LED Lighting Package* BP #5-41 Testing & Balancing (RFP)	February 2012	February 2012	March 2012	
<b>BP #5 Flooring Packages – Rebid Hospital &amp; ACB Building</b>				
BP #5-33 Carpet BP #5-34 Ceramic Tile (3 Separate Bid Items) BP #5-35 Resilient, Coatings & Sealers (3 Separate Bid Items)	01/27/2012	02/08/2012	02/28/2012	
<b>RFP Technology Integrator / Specialty Low Voltage Systems</b> IT & Wireless Networks Clinic Systems Facility Systems	01/12/2012	N/A	02/9/2012	
BP #5-36 Interior Building Signage* BP #5-37 Exterior Building Signage*	Spring 2012	TBD	Summer 2012	

\* = Dependant on Design Team's completion of contract documents  
with changes impacting building architectural packages